




# APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

## CONTRACT PRICE DETAIL

ITEM #	DESCRIPTION (Include Change Order # if Applicable)	UNITS	ORIGINAL PROPOSED QUANTITY	QUANTITY CHANGE (BY CHANGE ORDER)	TOTAL QUANTITY	UNIT PRICE	EXTENDED PRICE	QUANTITY COMPLETE	VALUE OF COMPLETED WORK	REMAINING QUANTITY	PERCENT COMPLETE
1	Special Backfill	CY	104.00		104.00	\$ 50.00	\$ 5,200.00	104.00	\$ 5,200.00	-	100.00%
2	Excavation, Class 10, Roadway and Borrow	CY	500.00		500.00	\$ 15.00	\$ 7,500.00	500.00	\$ 7,500.00	-	100.00%
3	Granular Shoulders, Type A	TON	75.00		75.00	\$ 30.00	\$ 2,250.00	77.08	\$ 2,312.40	(2.08)	102.77%
4	Shoulder Construction, Earth Standard or Slip Form Portland Cement Concrete	STA	3.10		3.10	\$ 400.00	\$ 1,240.00	3.10	\$ 1,240.00	-	100.00%
5	Pavement, Class C, Class 3 Durability, 9 in.	SY	289.00		289.00	\$ 75.00	\$ 21,675.00	298.00	\$ 22,350.00	(9.00)	103.11%
6	Removal of Pavement	SY	40.00		40.00	\$ 20.00	\$ 800.00	40.00	\$ 800.00	-	100.00%
7	Traffic Signalization Painted Pavement Marking, Waterborne or Solvent-	LS	1.00		1.00	\$ 129,520.36	\$ 129,520.36	1.00	\$ 129,520.36	-	100.00%
8	Based Painted Symbols and Legends, Waterborne or	STA	12.60		12.60	\$ 120.75	\$ 1,521.45	12.60	\$ 1,521.45	-	100.00%
9	Solvent-Based	EA	5.00		5.00	\$ 173.25	\$ 866.25	5.00	\$ 866.25	-	100.00%
10	Pavement Markings Removed	STA	2.20		2.20	\$ 141.75	\$ 311.85	2.20	\$ 311.85	-	100.00%
11	Traffic Control	LS	1.00		1.00	\$ 4,500.00	\$ 4,500.00	1.00	\$ 4,500.00	-	100.00%
12	Flaggers	DAY	10.00		10.00	\$ 295.00	\$ 2,950.00		\$ -	10.00	0.00%
13	Mobilization	LS	1.00		1.00	\$ 2,500.00	\$ 2,500.00	1.00	\$ 2,500.00	-	100.00%
14	Mulching	AC	0.20		0.20	\$ 700.00	\$ 140.00		\$ -	0.20	0.00%
15	Seeding and Fertilizing (Urban)	AC	0.20		0.20	\$ 5,775.00	\$ 1,155.00		\$ -	0.20	0.00%
16	Silt Fence	LF	310.00		310.00	\$ 4.72	\$ 1,463.20		\$ -	310.00	0.00%
17	Silt Fence for Ditch Checks	LF	120.00		120.00	\$ 6.83	\$ 819.60		\$ -	120.00	0.00%
18	Removal of Silt Fence	LF	310.00		310.00	\$ 0.53	\$ 164.30		\$ -	310.00	0.00%
19	Removal of Silt Fence for Ditch Checks	LF	120.00		120.00	\$ 0.53	\$ 63.60		\$ -	120.00	0.00%
20	Clean-Out of Silt Fence	LF	310.00		310.00	\$ 0.42	\$ 130.20		\$ -	310.00	0.00%
21	Clean-Out of Silt Fence for Ditch Checks	LF	120.00		120.00	\$ 0.42	\$ 50.40		\$ -	120.00	0.00%
					-	\$ -	\$ -		\$ -	-	0.00%
22	TOTAL CONTRACT AND VALUE OF WORK COMPLETED TO DATE						\$ 184,821.21		\$ 178,622.31		-3.35%



ENGINEERS & PLANNERS

**SNYDER & ASSOCIATES**

ANKENY, IA | ATLANTIC, IA | CEDAR RAPIDS, IA | COUNCIL BLUFFS, IA | MARYVILLE, MO | ST. JOSEPH, MO  
(515) 964-2020 | (712) 243-6505 | (319) 362-9394 | (712) 322-3202 | (660) 582-8888 | (816) 364-5222

February 9, 2010

Mr. Paul Moritz  
Public Works Director  
City of Ankeny  
Public Services Building  
220 W 1<sup>st</sup> St  
Ankeny, Iowa 50023

RE: E First Street and I-35 West Ramp Traffic Signal and Turn Lane Improvement Project  
DOT PROJECT NO.: STP-A-0187(622--86-77  
APPLICATION FOR PARTIAL PAYMENT NO. 2 - Revised  
S & A PROJECT NO.: 109.0193.01

Dear Paul,

Attached are three signed original partial payment applications (revised) for the above referenced project. The pay application covers the traffic signal installation, ditch regrading, and pavement markings at the I-35 west ramp intersection.

The attached pay application is for the amount of \$135,821.41 for this pay period and represents 75% of the project total. We recommend payment of \$135,821.41 to Iowa Signal, Inc for traffic signal installation for this project.

If you have any questions or concerns, please do not hesitate to call.

Sincerely,

SNYDER & ASSOCIATES, INC.

Todd Knox  
Project Manager

Enclosure(s)