CHANGE ORDER FORM

Project Title:	East First Street Rural Water Main Extension (Construction)		
Contractor:	Ellingson Drainage, Inc		
Address:	56113 State Highway 56, West Concord, MN 55985		
Finance Budget Code:	612.3612.4450	***Finance Project #***	612.4450
Vendor Project or Invoice #:	0	***PO #***	0
Original Contract Date:	May 16, 2016	***Vendor #***	40

Change Order Number: 2

Change Order Date: September 19, 2016

Purpose of Change Order:

Tracer wire access pedestals were added to the project to assist in the future location of the water main due to the length of the main and the presence of the overhead power lines.

Turf reinforcement mat was added at the request of the City to stabilize the ditch.

Details of Change Order:

ITEM #	DESCRIPTION	UNITS	QUANTITY CHANGE	UNIT PRICE	EXTENDED PRICE
5.12	TRACER WIRE ACCESS PEDESTALS	EACH	4.00	$ 110.00	$ 440.00
9.8	TURF REINFORCEMENT MATS (TRM), TYPE 1	SQ	4.40	$ 85.00	$ 374.00
					$ -
					$ -

Change Order Number: 2 makes the following adjustments to the contract: $ 814.00

Contractor Accepted: Ellingson Drainage, Inc
Firm Name

Signature — Date 9/8/16

Engineer Approved: MSA Professional Services, Inc.
Firm Name

Signature — Date 09/08/2016

Owner Accepted: City of Ankeny

Signature — Title

Date

Attest for Owner:

Signature — Title

Date

Record of Change Orders

#	Date	Amount
Original Contract Amount		$ 539,411.20
1	07/18/2016	$ 6,099.93
2	09/19/2016	$ 814.00
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		

Revised Contract Amount $ 546,325.13

Date Printed: 9/8/2016